

Operational Qualification for OEM



This Operational Qualification documents is for use with the

TV2 Clean Room Monitor

Two Dimensional Instruments, LLC
P O Box 159
Crestwood, KY 40014
(502) 243-0042
www.e2di.com
info@e2di.com



Operational Qualification for OEM

Contents

Operational Qualification

Safety and Compliance Tests	3
Pre-Run Checks	4
Initial Startup Procedure	5
Functional Test	6
Calibration	7
Training	8
Summary Report	9



Operational Qualification for OEM

Safety Tests

<p>This instrument conforms to the following standards and is supplied fully tested by the manufacturer. The installer should test to verify that it is installed in an approved manner as specified by the IQ supplied.</p>		
<p>I.T.E Power supply 100-240AC 50/60hz .35a</p>	<p>UL Marked E304160 for all applicable standards</p>	<p>Full test results available on request from Two Dimensional Instruments, LLC</p>
<p>TV2-202 monitor for wired sensors. Low power electronic device.</p>	<p>Verified and certified to comply with all FCC, CE AUS/NZ and IC applicable standards.</p>	
<p>DDI digital wired sensor for TV2</p>		
<p>TCTC thermocouple for TV2</p>		
<p>TSTRH wired sensor for TV2</p>		
<p>TV2-201 monitor for wireless sensors and battery operated WS4TX transmitter module. FCCID: YVGS4TX</p>	<p>Complies with FCC 47 CFG Part 15-2009 using ANSI C63.4.2003 with 30 dBuV/m - 26.58 dBuV/m = 3.42dB margin for Radiated Emissions, and ICES-003:2004 Class B for Canada using CAN/SCA-CEI/IEC CISPR 22.02 with 30 dBuV/m - 26.58 dBuV/m = 3.42dB margin for Radiated Emissions</p>	
<p>WS4HETM, TC, IHM and IHMRH wireless sensors</p>		

Operational Qualification for OEM



Pre-Run Checks

Pre-Run Check	Refer to	OK	Discrepancy	N/A
Monitor mounted	*UG p4	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pressure sensor positioned	UG p6	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pressure sensor inputs (clear plastic tubes) positioned in two different areas	UG p6	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Temperature/RH sensor positioned in clean room	UG p6	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Sensor wires run to monitor (3.5mm 4 conductor wire)	UG p6	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
External alarm connected to monitor N/O dry contact relay (2 conductor wire)	UG pg8	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Comments:				

*

UG = Users Guide (Download from web)

QS = Quick start guide (Packaged with Clean Room Monitor)

Operational Qualification for OEM



Initial Startup Procedure

Initial Startup Procedure		Refer to	OK	Discrepancy	N/A
Supply power to monitor		QS p2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
System Parameter Menu Displayed		QS p2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Set Date and Time		QS p2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Press 'Escape' to see Status Display		QS p1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Verify backup battery icon is displayed		UG p12	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Set Pressure Sensor parameters when sensor setup screen appears	<ol style="list-style-type: none"> 1. Set sample data time 2. Set averaging to medium 3. Set values of graph display 4. Set alarm 5. Auto Calibrate 	QS p4-5	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Set temp/RH sensor parameters when sensor setup screen appears	<ol style="list-style-type: none"> 1. Set sample data time 2. Set averaging to medium 3. Set values of graph display 4. Set alarm 	QS p4-5	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Press 'Escape' until Status Display appears		QS p5	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
All displayed items on the System Status Display are Green		QS p5			
Comments:					

Operational Qualification for OEM

Functional Tests

Functional Test	Refer to	Acceptance Criteria	Pass	Fail
Powers up	QS p2	Display illuminates	<input type="checkbox"/>	<input type="checkbox"/>
Pressure sensor operational	QS p3	Differential pressure is accurate	<input type="checkbox"/>	<input type="checkbox"/>
Temperature/RH sensors operational	QS p3	Temp/RH is accurate	<input type="checkbox"/>	<input type="checkbox"/>
Touch pressure reading	UG p12 & UG p18	Pressure sensor chart displays	<input type="checkbox"/>	<input type="checkbox"/>
Touch Temp/RH reading	UG 18	Temp/RH chart displays	<input type="checkbox"/>	<input type="checkbox"/>
Disable pressure alarm	UG p7 & QS p4	Alarm Disabled displays in red on status display	<input type="checkbox"/>	<input type="checkbox"/>
Disable temp/RH alarm	UG p7 & QS p4	Alarm Disabled displays in red on Status display	<input type="checkbox"/>	<input type="checkbox"/>
Set pressure alarm greater than to -5"wg	UG p7	Pressure reading and min value on Status Display turns red.	<input type="checkbox"/>	<input type="checkbox"/>
Set temp/RH greater than alarm to 65°F and 20%	UG p7	Temp and RH reading and min value turn red	<input type="checkbox"/>	<input type="checkbox"/>
Comments:				

Note: After each test correct the test setting and return to System Status display

Operational Qualification for OEM



Calibration

This instrument with its sensors is supplied calibrated by the manufacturer, using equipment traceable to national standards. Calibration by the user following installation is not usually required.			
Calibration Step	Refer to	OK	Not Done
Single Point Calibration	UG p22	<input type="checkbox"/>	<input type="checkbox"/>
Two Point Calibration	UG p22	<input type="checkbox"/>	<input type="checkbox"/>
Traceable Reference instruments used for Calibration			
Comments:			



Operational Qualification for OEM

Summary Report

Instrument: Clean Room Monitor		Manufacturer: Two Dimensional Instruments, LLC	
Assessment of Complete Operational Qualification:			
No Deviations <input type="checkbox"/> Deviations <input type="checkbox"/> (List below)			
Deviation	Impact on Operation	Justification for Acceptance	
Successful completion of the preceding activities and checks indicates that this instrument is operating satisfactorily. The instrument has passed the Operational Qualification procedure and may now be released for use.			
IQ Completed By:		Date:	
Deviations Approved by:		Date:	
IQ Approved by:		Date:	